

ID	Task Mode	Task Name	Duration	Start	Finish	Half 1, 2024					Half 2, 2024					Half 1, 2025					Half 2, 2025				
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
1																									
2		Investment decision for consultant procurement	7 days	Tue 11.06.24	Wed 19.06.24																				
3		Procurement for Consultant contr	110 days	Thu 20.06.24	Wed 20.11.24																				
4		Draft Contract preparation	10 days	Thu 20.06.24	Wed 03.07.24																				
5		Public review of Tender docume	15 days	Thu 04.07.24	Wed 24.07.24																				
6		Procurement approval and announcement	10 days	Thu 25.07.24	Wed 07.08.24																				
7		Proposal preparation	40 days	Thu 08.08.24	Wed 02.10.24																				
8		Proposal evaluation	16 days	Thu 03.10.24	Thu 24.10.24																				
9		Decision on procurement	10 days	Fri 25.10.24	Thu 07.11.24																				
10		Signing of Contract	9 days	Fri 08.11.24	Wed 20.11.24																				
11		TEC-2 main equipment maintenance long term strategy development	43 days	Thu 21.11.24	Mon 20.01.25																				
12		TEC-2 main equipment maintenance strategy development	18 days	Tue 21.01.25	Thu 13.02.25																				
13		Preparation of procurement documentation for Long term service agreements (LTSAs)	34 days	Fri 14.02.25	Wed 02.04.25																				
14		Public review of procurement documentation for LTSAs	20 days	Thu 03.04.25	Wed 30.04.25																				
15		Approval of procurement documentation for LTSAs	10 days	Thu 01.05.25	Wed 14.05.25																				
16		Preparation of proposals for LTSAs	51 days	Thu 15.05.25	Thu 24.07.25																				
17		Evaluation of LTSAs proposals, contract negotiations	51 days	Fri 25.07.25	Fri 03.10.25																				
18		Consultant statement on prepared LTSA(s)	10 days	Mon 06.10.25	Fri 17.10.25																				
19		Employer decision making time	27 days	Mon 20.10.25	Tue 25.11.25																				
20		LTSAs signature	8 days	Wed 26.11.25	Fri 05.12.25																				

Project: TEC2 ilgtermiņa Servisa Date: Wed 12.06.24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			